BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Construction of Public sitting flatform of Karekallu, Sidedahalli, Manjunatha Nagara, BTS extn, Aralikatty & Mutturaya katty 12th cross in ward No 14, Bagalagunte
2	Estimated cost and Technical Sanction NO and Date	Rs.50.00 Lakhs, T.S No. 120/19-20, Dt.17.06.2019
3	Amount of Tender	
4	Job Code No	014-20-000010
5	Name & Address of the contractor	Jayamma K
6	Aggrement No & Date	EE/DD/WO/580/19-20, Dt.16.03.2020
7	No. & Date Under which the woirk order has been issued	EE/DD/AGR/580 /19-20, Dt.16.03.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	16.03.2020
13	Due date of completion of the work	30.12.2021
14	Actul Date of completion of the work	14.06.2020
15	Progress achieved during first extension	–
16	Time extension period applied for	14.06.2020 to 30.12.2021
17	No of Days	565 Days
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	1% 10/ Day for delay period
26	Remarks of Executive Engineer	

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು